NO.NC/QC/YPD/2021-22/NM-01

Date: 20-12-2021

To,
The Executive Engineer,
Yelahanka Project Division
Bangalore.

"FREQUENCY AND QUALITY REPORT"

Dear Sir,

Subject: Regarding Quality Report for the below mentioned work.

Improvements and Development and widening of road from National Highway to Railway Line via Nitte Meenakshi College Road till BBMP Limits

Item No	Description of work	Unit	Qty	No of Samples Tested	Frequency	Results Standards
1	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and	Cum	647.31	7	Per 100 cum	Meets Morth V Revision Standards
2	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs.	Cum	1195.72	24	Per 100 cum	Meets Morth V Revision Standards
3	KSRRB M2200-6. Providing T.M.T. steel reinforcement for R.C.C. work including straightening, cutting, bending, hooking,	Tn	92.03	2	Per each dia	Meets Morth V Revision Standards

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Part bill. The all the samples satisfies the standards requirements as per MORTH V Revision 2013.

Thanking you,

With Regards,

NEWZEN CONSULTANT ★ Bangalore ★

For Newzen Consultants Bangalore

...newzen576@gmail.com

NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

Date: 20-12-2021

NO.NC/QC/YPD/2021-22/NM-01

To,
The Executive Engineer,
Yelahanka Project Division
Bangalore.

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Improvements and Development and widening of road from National Highway to Railway Line via Nitte Meenakshi College Road till BBMP Limits

Item No	Description of work	Unit	Qty	Remarks
1	KSRRB 200-9. Clearing and grubbing road land including uprooting rank vegetation, grass, brush, shrubs, saplings and trees of girth upto 300mm, by manual means, in area of thorney jungle, removal of stumps, disposal of unserviceable materials, stacking of serviceable materials labour charges	Sqm	4351.64	Work done upto the Billed Quantity and the Quality is Satisfactory
2	KSRRB M200-15.1. Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material and	Cum	639.03	Work done upto the Billed Quantity and the Quality is Satisfactory
3	Dismantling burnt brick masonry in clay mortar/lime mortar/cement mortar and stacking the bricks within a radius of 50m and removing the debris to a distance upto 200m.	Cum	399.94	Work done upto the Billed Quantity and the Quality is Satisfactory
4	Removing B.S. slab of Drain and stacking.	Sqm	567.70	Work done upto the Billed Quantity and the Quality is Satisfactory
5	KSRRB 300-1. Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 1.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete asper specifications.	Cum	5041.35	Work done upto the Billed Quantity and the Quality is Satisfactory
6	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum, in foundation mechanically mixed, placed in foundation and compacted by vibration	Cum	647.31	Work done upto the Billed Quantity and the Quality is Satisfactory
7	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. with 20mm and down size granite metal coarse aggregates at 0.69 cum and fine aggregates at 0.43 cum machine mixed, well compacted for walls and bottom including centering,	Cum	1195.72	Work done upto the Billed Quantity and the Quality is Satisfactory
8	KSRRB M2200-6. Providing T.M.T. steel reinforcement for R.C.C. work including straightening, cutting, bending, hooking, placing in position, lapping and/or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per disign (laps,	MT	92.03	Work done upto the Billed Quantity and the Quality is Satisfactory

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Item No	Description of work	Unit	Qty	Remarks
9	Providing and fixing RCC Precast cover slab of 100mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the	Sqm	2564.37	Work done upto the Billed Quantity and the Quality is Satisfactory
10	Providing and fixing RCC Precast cover slab of 250mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the	Sqm	72.00	Work done upto the Billed Quantity and the Quality is Satisfactory

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Part bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore

NEWZEN CONSULTANT Bangalore

BRUHAT BANGALORE MAHANAGARA PALIKE

Improvements and Development and widening of road from National Highway to Railway Line via Nitte Meenakshi College Road till BBMP Limits

Sl No	Description of Work	Unit	BOQ Qty	Executed Qty	% of Work Completed	Sep-21	Oct-21	Nov-21	Dec-21	Jan-22	Feb-22	Mar-22	Apr-22	May-22
1	KSRRB 200-9. Clearing and grubbing road land including uprooting rank vegetation, grass, brush, shrubs, saplings and trees of girth upto 300mm, by manual means, in area of thorney jungle, removal of stumps, disposal of unserviceable materials, stacking of serviceable materials labour charges complete as per specifications.	Sqm	32695.00	4351.64	13.31									
2	KSRRB M200-15.1. Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material and stacking the serviceable material with all lifts complete as per specifications. iii) Dismantling Stone Masonry. A. Rubble Stone masonry in lime mortar.	Cum	1260.00	639.03	50.72									
3	Dismantling burnt brick masonry in clay mortar/lime mortar/cement mortar and stacking the bricks within a radius of 50m and removing the debris to a distance upto 200m.	Cum	720.00	399.94	55.55									
4	Removing B.S. slab of Drain and stacking.	Sqm	3240.00	567.70	17.52									
5	KSRRB 300-1. Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 1.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete asper specifications.	Cum	6600.48	5041.35	76.38									
6	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum, in foundation mechanically mixed, placed in foundation and compacted by vibration including curing for 14 days including cost of all materials, labour, HOM curing, form works, scaffolding and centering complete as per	Cum	956.76	647.31	67.66									
7	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. with 20mm and down size granite metal coarse aggregates at 0.69 cum and fine aggregates at 0.43 cum machine mixed, well compacted for walls and bottom including centering, shuttering, cost of materials, HOM of machinery, curing etc., complete excluding cost of steel as per MORTH specification No. 1500, 1700, 2200. including	Cum	1952.44	1195.72	61.24									
8	KSRRB M2200-6. Providing T.M.T. steel reinforcement for R.C.C. work including straightening, cutting, bending, hooking, placing in position, lapping and/or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per disign (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM complete as per specification.	MT	134.51	92.03	68.42									
9	Providing and fixing RCC Precast cover slab of 100mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in-charge.	Sqm	4527.00	2564.37	56.65									
10	Providing and fixing RCC Precast cover slab of 250mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in-charge.	Sqm	72.00	72.00	100.00									

	Description of Work	Unit	BOQ Qty	Executed Qty	% of Work Completed	Sep-21	Oct-21	Nov-21	Dec-21	Jan-22	Feb-22	Mar-22	Apr-22	May-22
	KSRRB M300-14. Excavation for roadwork in soil with hydraulic excavator of 0.9 cum bucket capacity including cutting and loading in tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transporting to the embankment location to a lead of 1km and complete as per specifications.	Cum	12325.50	0.00	0.00									
2	KSRRB M300- Construction of Embankment with Material Gravel/ Murrum. KSRRB M300-53. Construction of embankment with approved material Gravel/Murrum with all lifts and leads, transporting to site, spreading, grading to required slope and compacting to meet requirement Table 300- 2 complete as per specifications.(Including cost of gravel / murrum, watering charges & compaction by vibratory roller to 95% of proctors density).	Cum	16599.00	0.00	0.00									
13	KSRRB 300-50. Scarifying bituminous course 50mm to 75mm thick along with premix carpet / surface dressing by mechanical means attached with scarifier without disturbing the base and stacking the debris including cost of all labour charges, HOM complete as per specifications.	Sqm	12575.00	0.00	0.00									
14	KSRRB 300-58. Compaction of original ground with maximum of 6 passes of 8 to 10 tonnes power roller including filling in depression occuring during rolling including cost of all labour, HOM of machinery complete as per specifications.	Sqm	40240.00	0.00	0.00									
15	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/ trap/basalt material, mixing in a mechanical mix plant at OMC, Carriage of mixed material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the 98 % proctor density, complete as per specifications.	Cum	7243.20	0.00	0.00									
16	KSRRB M400-17. Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per	Cum	10060.00	0.00	0.00									
17	KSRRB M500-6. Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WMM including cleaning of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per specifications.	Sqm	36216.00	0.00	0.00									
18	KSRRB M500-17. Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading, premixed with VG30 grade bituminous binder and, transporting the hot mix to work site, laying to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications Clause 505 of MORTH V revisionusing 40/60	Cum	1810.80	0.00	0.00									
19	KSRRB 500-7. Providing and applying tack coat using 80/100 grade bitumen(VG10) on the prepared black topped surfaces at 2.5 kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM complete as per specifications.	sqm	36216.00	0.00	0.00									
20	Providing and laying bituminous concrete 40mm thick with hot mix plant, using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications. Clause 507 of MORTH V revision as per IRC SP-	Cum	1448.64	0.00	0.00									
21	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregtes @ 0.53cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM curing complete as per specifications.	Cum	226.35	0.00	0.00									

AE

	Description of Work	Unit	BOQ Qty	Executed Qty	% of Work Completed	Sep-21	Oct-21	Nov-21	Dec-21	Jan-22	Feb-22	Mar-22	Apr-22	May-22
	2.3 : Filling available excavated earth (excluding rock) in sides of foundations upto nth in layers not exceeding 20 cms. in depth, compacting each deposited layer by ramming after watering with lead upto 50 m. and lift upto 1.5 m. including cost of all labour complete as per specifications.	Cum	452.70	0.00	0.00									
23	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including cost of materials, labour charges of machinery, loading and unloading, lead and lift, transportation ete.,complete	Nos	22356.00	0.00	0.00									
24	KSRRB 800-1. Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications.	Sqm	4024.00	0.00	0.00									
25	KSRRB M800-13.Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads on Bituminous Surface/ Concrete Surface: Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35 standards specified. The finished surface to be level, uniform and free from streaks and holes	Sqm	1886.25	0.00	0.00									
26	KSRRB M800 Road markers / Road stud KSRRB M800-35. Providing and fixing of road stud 100x 100 mm, diecast in aluminium, resistant to corrosive effect of salt and grit, fitted with lense reflectors, installed in concrete or asphaltic surface by drilling hole 30 mm upto a depth of 60 mm and bedded in a suitable bituminous grout or epoxy mortar, all as per BS: 873 part 4:1973 complete as per specifications.	Nos	2156.00	0.00	0.00									
27	Supply and fixing of Retro Reflective Single Arrow Road Name Signboard of size 1600mm x 900mm made out of retro reflective sheeting conforming to Type XI standards of ASTM D 4956 - 09 & as per IRC 67-2012 for full back ground of blue colour & white letters and fixed over 4 mm thick Aluminium Composite Material sheet having minimum 0.5 mm thick Aluminium skin on both sides with back side painted grey colour and fixed over back support	Sqm	7.20	0.00	0.00									
28	KSRRB M800-2. Retro-Reflectorised Traffic Signs - Manufacturing, supply and installation of retro- reflectorised cautionary, mandatory and informatory signboards made out of cu'be corner micro prismatic grade sheeting confirming to 900 MM octagon stop board type XI standards of IRC :67:2012 specifications & fixed over 4 mm thick aluminium composite panel sheet having minimun 0.30 thick aluminium skin on both sides & fixed over a support frame	Nos	8.00	0.00	0.00									
29	Retro-Reflectorised Traffic Signs Providing and fixing of retro - reflectorised cautionary, mandatory and informatory sign as per IRC:67 made of high intensity grade sheeting vide Clause 801.3, fixed over aluminium sheeting, 1.5 mm thick supported on a mild steel angle iron post 75 mm x 75 mm x 6 mm firmly fixed to the ground by means of properly designed foundation with M 15 grade cement concrete 45 cm x 45 cm x 60 cm, 60 cm below ground	Nos	10.00	0.00	0.00									
30	Fabricating, supplying and erection of ...Mtrs long hot dip Galvanized Octagonal pole with BSEN 10025 grade S 355 JO steel plate for shaft, IS 2062 for base plate with door opening arrangements, including suitable boards, Bakelite sheet and MCBs as per IS specifications suitable to withstand the wind speed of 47 m/sec for .....Mtrs pole in single section and single joint welded as per IS 9595/IS 10178AWS having dimensions bottom	Nos	80.00	0.00	0.00									
31	Double Arm Bracket with 1500mm Standard 40/50MM dia	Nos	80.00	0.00	0.00									
32	Supply of LED Streetlight luminaire with pressure die cast aluminium housing body for optimal thermal dissipation. Lamp compartment comprising of anti glare clear diffuser with Injection moulded polycarbonate material, delivering superior light output. Rated life Burning Hrs 50000 hr @ Lumen Maintenance of 70%, maximum light intensity should be between 60 degrees to 70 degrees. CCT > 5500K, IP 66 optical and electrical	Nos	160.00	0.00	0.00									

	Description of Work	Unit	BOQ Qty	Executed Qty	% of Work Completed	Sep-21	Oct-21	Nov-21	Dec-21	Jan-22	Feb-22	Mar-22	Apr-22	May-22
	...cating supplying and mounting MS box made out ... SWG suitable for floor / wall ...unting, fully weather proof with provision for better heat dissipation, provided with ...inged front cover, equipped with tamper proof locking arrangements, with suitable ...size clamps with necessary cable entry pipe with gland and box should be finished with ...7tanks treatment with powder coated paint and finally finished with approved colour etc.,	Sqcm	60000.00	0.00	0.00									
34	Supplying and fixing angle iron frame work fabricated out of M.S. angle iron.. and M.S. flat ... with bolts, washers etc., and painted with 2 coats of red oxide and then two coats of approved paint.40x40x6mm	Nos	16.00	0.00	0.00									
35	Supplying and fixing Moulded Case Circuit Breaker (MCCB) over the existing wood/panel board using necessary screws, bolts, nuts, necessary phase separators, handle and wiring complete. Protection of Overload and Short circuit with thermal Magnetic/Micro processor release and Earth Fault as per IS-13947. (Icu = Ics)FOUR POLE 100Amps 25kA.	Nos	2.00	0.00	0.00									
36	Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and 'C' Type curve, indicator ON/OFF, energy cross-3 with Short circuit breaking capacity of 10K and complete wiring as required confirming to IEC 60898.40 Amps DP	Nos	4.00	0.00	0.00									
37	Supplying and Fixing of. mm dia class A GI pipe bracket up to 2 Mtrs long bent at suitable angle and fixing to this bracket 1x40/2x40 watts fluorescent tube street light fitting of all capacities to GI or CI or rail or RCC pole / wall using suitable clamps, bolts, and nuts and wiring using suitable capacity wires.Using 32mm dia G.I.Pipe	Nos	12.00	0.00	0.00									
38	Supplying of 1.1 KV LT UG cable XLPE or Heat resistant PVC insulated, PVC extruded Inner sheath armoured UG LT cable as per IS-1554 (Part-1) or IS-7098 Part-1, Armouring strip thickness in average +5% and resistivity 14 Ohms/Kms (Max) as per IS-3975 4 core 16 sqmm	m	2900.00	0.00	0.00									
39	Supplying of 1.1 KV LT UG cable XLPE or Heat resistant PVC insulated, PVC extruded Inner sheath armoured UG LT cable as per IS-1554 (Part-1) or IS-7098 Part-1, Armouring strip thickness in average +5% and resistivity 14 Ohms/Kms (Max) as per IS-3975 3.5 core 35 sqmm	m	200.00	0.00	0.00									
40	Labour charges for laying of 1.1 KV class UG cable in existing trench GI pipe / stoneware pipe / on wall / on pole as required.In existing trench/duct.6 sqmm to 16 sqmm.	m	2900.00	0.00	0.00									
41	Labour charges for laying of 1.1 KV class UG cable in existing trench GI pipe / stoneware pipe / on wall / on pole as required.In existing trench/duct. 25 sqmm to 75 sqmm P.41/I.6.5.2	m	200.00	0.00	0.00									
42	Digging of trench of 0.6m deep x 0.50 mtr wide refilling the trench to the required ground level and consolidating etc., complete.(As per Civil SR KSRB I-2, P-7)In soil (ordinary).	m	2500.00	0.00	0.00									
43	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100V grade, multistrand copper wire with low conductor resistance single core in open or concealed system of wiring with specified IS-694:confirming to latest amendments.1.5 sqmm.	m	2600.00	0.00	0.00									

	Description of Work	Unit	BOQ Qty	Executed Qty	% of Work Completed	Sep-21	Oct-21	Nov-21	Dec-21	Jan-22	Feb-22	Mar-22	Apr-22	May-22
	for lighting/power circuit using one of FRLS PVC insulated 1100V grade, multistrand copper wire with low conductor resistance single core in open or concealed system of wiring with specified IS-694:confirming to latest amendments.10 sqmm.	m	40.00	0.00	0.00									
45	Providing Rcc Pole pedstal of Size 0.5x0.5x1.6 Mtrs Including digging of pit, tor steel, anchoring bolts nuts ,templates ,Centring,1;4;8base concrete,1;2;4pedestal concrete and etc coplete as per the data sheet enclosed 18	Nos	80.00	0.00	0.00									
46	Supplying, fixing, wiring, earth electrode for grounding conduits, I.C. cutouts and other equipment's on the meter board using 40mm dia 2.90mm thick GI pipe 2.5 mtr long buried in a pit ... The pit should be filled with equal proportion of salt and charcoal 150mm all-round the pipe to complete depth. The connection from the pipe to the conduit etc., is to be established through GI wire of size as per ISI specification 7.3.3. of IS 732 using	Nos	2.00	0.00	0.00									
47	Thiristor based single/ Three phase smart street light control and monitoring system Remotely control and and monitorable smart street light system by using web or mobile application .smart control system has hardware ruggedness over field issues like line cross, line short, lighting and any other irregularities in voltage. It has some features like 1.Remote lighting management.2.Precise lighting turnoff.3.Load ballancing.4.Load power	Nos	2.00	0.00	0.00									
48	Supplying and fixing L.T. cast Iron pot heads suitable for 1.1 KV class UG cable filled with necessary bitumen/insulating compound complete with terminals, clamps, bolts, nuts and washers etc.355qmm	Nos	2.00	0.00	0.00									

= Planned %

= Executed %

Rameshpavad Kumbhar AE

results)

NC/QC/YPD/2021-22/NM-1-C1 Date: 02-09-2021

1. TEST REPORT ON CEMENT:

Sub: Testing of 53 Grade Cement Sample (IS 12269-1987).
{Project*: Improvements and Development and widening of road from National Highway to Railway Line via Nitte Meenakshi College Road till BBMP Limits.}
Ref.: Material testing/PMC/21-22,
Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: M/s SLP Infra Engineers Pvt Ltd, Prop: H.S Yashawanth Gowda.

PHYSICAL TESTS ON CEMENT

Grade * : 53,
Type * : O.P.C

TABLE 1.1:

SL No	Name of Test	Test Results	Requirements as per IS 8112-1989
1	Initial setting time	**156 min**	Shall not be less than 30 min
2	Final setting time	**265min**	Shall not be more than 600 min
3	Fineness (by dry sieving on IS 90 micron sieve)	**2.13%**	Not to exceed 10.0%
4	Soundness test(by Le-Chatelier's method)	**2.09mm**	Shall not be more than 10 mm
5	Compressive strength a) 3 days (average of three results)	**28.76 N/Sq mm**	Shall not be less than 27 N/Sqmm

The result of the materials tested meets the standards and hence can be used for the work.
Sample Collected Site : Nitte Meenakshi College Road Ch:202.40m to 232.40m

NEWZEN CONSULTANT Bangalore

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YPD/2021-22/NM-1-PCC1 Date: 02-09-2021

1. TESTING OF COARSE AND FINE AGGREGATES:

Sub: Testing of Coarse and Fine aggregates to be used for bed concrete.
{Project*: Improvements and Development and widening of road from National Highway to Railway Line via Nitte Meenakshi College Road till BBMP Limits.}
Ref.: Material testing/PMC/21-22,
Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: M/s SLP Infra Engineers Pvt Ltd, Prop: H.S Yashawanth Gowda.

1. COARSE AGGRGATES TABLE - SIEVE ANALYSIS:

IS Sieve Size, mm	Percentage passing	Requirements as per IS 383-1970 (Reaffirmed on 2007) % Passing	
	40 mm Sample	Single size	Graded
40mm	100.00	85-100	90 – 100
20mm	65.20	0 -20	30- 70
10mm	30.45	0 -5	10- 35
4.75mm	4.05	------	0- 5

2. FINE AGGREGATES TABLE - SIEVE ANALYSIS:

IS Sieve Size, mm	Percentage Passing	Specification as Per IS: 383-1970(Reaffirmed 2002) Percentage Passing			Remarks
		Zone-I	Zone-II	Zone -III	
04.75	98.70	90-100	90-100	90-100	The Sample Conforms to Grading **Zone-II**
02.36	86.25	60-95	75-100	85-100	
01.18	72.05	30-70	55-90	75-100	
600.mic	46.80	15-34	35-59	60-79	
300.mic	23.15	5-20	8-30	12-40	
150.mic	7.80	0-10	0-10	0-10	

The result of the materials tested meets the standards and hence can be used for the work.
Sample Collected Site : Nitte Meenakshi College Road Ch:202.40m to 232.40m

NEWZEN CONSULTANTS Bangalore

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YPD/2021-22/NM-1-C2

Date: 06-09-2021

1. TEST REPORT ON CEMENT:

Sub: Testing of 53 Grade Cement Sample (IS 12269-1987).
{Project*: Improvements and Development and widening of road from National Highway to Railway Line via Nitte Meenakshi College Road till BBMP Limits.}
Ref.: Material testing/PMC/21-22,
Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: M/s SLP Infra Engineers Pvt Ltd, Prop: H.S Yashawanth Gowda.

PHYSICAL TESTS ON CEMENT

Grade * : 53,
Type * : O.P.C

TABLE 1.1:

SL No	Name of Test	Test Results	Requirements as per IS 8112-1989
1	Initial setting time	**154 min**	Shall not be less than 30 min
2	Final setting time	**260 min**	Shall not be more than 600 min
3	Fineness (by dry sieving on IS 90 micron sieve)	**2.14%**	Not to exceed 10.0%
4	Soundness test(by Le-Chatelier's method)	**2.08 mm**	Shall not be more than 10 mm
5	Compressive strength b) 3 days (average of three results)	**28.74 N/Sq mm**	Shall not be less than 27 N/Sqmm

The result of the materials tested meets the standards and hence can be used for the work.
Sample Collected Site : Nitte Meenakshi College Road Ch:292.40m to 322.40m

AE

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,

NC/QC/YPD/2021-22/NM-1-PCC2

Date: 06-09-2021

1. TESTING OF COARSE AND FINE AGGREGATES:

Sub: Testing of Coarse and Fine aggregates to be used for bed concrete.
{Project*: Improvements and Development and widening of road from National Highway to Railway Line via Nitte Meenakshi College Road till BBMP Limits.}
Ref.: Material testing/PMC/21-22,
Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: M/s SLP Infra Engineers Pvt Ltd, Prop: H.S Yashawanth Gowda.

1. COARSE AGGRGATES TABLE - SIEVE ANALYSIS:

IS Sieve Size, mm	Percentage passing	Requirements as per IS 383-1970 (Reaffirmed on 2007) % Passing	
	40 mm Sample	Single size	Graded
40mm	100.00	85-100	90 – 100
20mm	67.35	0 -20	30- 70
10mm	29.15	0 -5	10- 35
4.75mm	4.05	------	0- 5

2. FINE AGGREGATES TABLE - SIEVE ANALYSIS:

IS Sieve Size, mm	Percentage Passing	Specification as Per IS: 383-1970(Reaffirmed 2002) Percentage Passing			Remarks
		Zone-I	Zone-II	Zone -III	
04.75	96.70	90-100	90-100	90-100	The Sample Conforms to Grading **Zone-II**
02.36	84.25	60-95	75-100	85-100	
01.18	71.35	30-70	55-90	75-100	
600.mic	48.65	15-34	35-59	60-79	
300.mic	24.10	5-20	8-30	12-40	
150.mic	7.80	0-10	0-10	0-10	

The result of the materials tested meets the standards and hence can be used for the work.
Sample Collected Site : Nitte Meenakshi College Road Ch:292.40m to 322.40m

AE

NEWZEN CONSULTANT Bangalore

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187

NC/QC/YPD/2021-22/NM-1-C3

Date: 13-09-2021

1. TEST REPORT ON CEMENT:

Sub: Testing of 53 Grade Cement Sample (IS 12269-1987).
{Project*: Improvements and Development and widening of road from National Highway to Railway Line via Nitte Meenakshi College Road till BBMP Limits.}
Ref.: Material testing/PMC/21-22,
Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: M/s SLP Infra Engineers Pvt Ltd, Prop: H.S Yashawanth Gowda.

PHYSICAL TESTS ON CEMENT

Grade * : 53,
Type * : O.P.C

TABLE 1.1:

SL No	Name of Test	Test Results	Requirements as per IS 8112-1989
1	Initial setting time	**164 min**	Shall not be less than 30 min
2	Final setting time	**270 min**	Shall not be more than 600 min
3	Fineness (by dry sieving on IS 90 micron sieve)	**2.12%**	Not to exceed 10.0%
4	Soundness test(by Le-Chatelier's method)	**2.09 mm**	Shall not be more than 10 mm
5	Compressive strength c) 3 days (average of three results)	**28.84 N/Sq mm**	Shall not be less than 27 N/Sqmm

The result of the materials tested meets the standards and hence can be used for the work.
Sample Collected Site : Nitte Meenakshi College Road Ch:502.40m to 532.40m

NEWZEN CONSULTANT ★ Bangalore ★ NEWZEN CONSULTANT

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187

Date: 13-09-2021

NC/QC/YPD/2021-22/NM-1-PCC3

1. TESTING OF COARSE AND FINE AGGREGATES:

Sub: Testing of Coarse and Fine aggregates to be used for bed concrete.
{Project*: Improvements and Development and widening of road from National Highway to Railway Line via Nitte Meenakshi College Road till BBMP Limits.}

Ref.: Material testing/PMC/21-22,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: M/s SLP Infra Engineers Pvt Ltd, Prop: H.S Yashawanth Gowda.

1. COARSE AGGRGATES TABLE - SIEVE ANALYSIS:

IS Sieve Size, mm	Percentage passing	Requirements as per IS 383-1970 (Reaffirmed on 2007) % Passing	
	40 mm Sample	Single size	Graded
40mm	100.00	85-100	90 – 100
20mm	63.45	0 -20	30- 70
10mm	31.20	0 -5	10- 35
4.75mm	3.90	------	0- 5

2. FINE AGGREGATES TABLE - SIEVE ANALYSIS:

IS Sieve Size, mm	Percentage Passing	Specification as Per IS: 383-1970(Reaffirmed 2002) Percentage Passing			Remarks
		Zone-I	Zone-II	Zone -III	
04.75	95.35	90-100	90-100	90-100	The Sample Conforms to Grading **Zone-II**
02.36	89.10	60-95	75-100	85-100	
01.18	73.80	30-70	55-90	75-100	
600.mic	45.65	15-34	35-59	60-79	
300.mic	24.05	5-20	8-30	12-40	
150.mic	8.25	0-10	0-10	0-10	

The result of the materials tested meets the standards and hence can be used for the work.
Sample Collected Site : Nitte Meenakshi College Road Ch:502.40m to 532.40m

NEWZEN CONSULTANT Bangalore

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187

NC/QC/YPD/2021-22/NM-1-C4 Date: 22-09-2021

1. TEST REPORT ON CEMENT:

Sub: Testing of 53 Grade Cement Sample (IS 12269-1987).
{Project*: Improvements and Development and widening of road from National Highway to Railway Line via Nitte Meenakshi College Road till BBMP Limits.}
Ref.: Material testing/PMC/21-22,
Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: M/s SLP Infra Engineers Pvt Ltd, Prop: H.S Yashawanth Gowda.

PHYSICAL TESTS ON CEMENT

Grade * : 53,
Type * : O.P.C

TABLE 1.1:

SL No	Name of Test	Test Results	Requirements as per IS 8112-1989
1	Initial setting time	**158 min**	Shall not be less than 30 min
2	Final setting time	**275vmin**	Shall not be more than 600 min
3	Fineness (by dry sieving on IS 90 micron sieve)	**2.18 %**	Not to exceed 10.0%
4	Soundness test(by Le-Chatelier's method)	**2.04 mm**	Shall not be more than 10 mm
5	Compressive strength d) 3 days (average of three results)	**28.64 N/Sq mm**	Shall not be less than 27 N/Sqmm

The result of the materials tested meets the standards and hence can be used for the work.
Sample Collected Site : Nitte Meenakshi College Road Ch:648.00m to 678.00m

Page No. 1/1,

NEWZEN CONSULTANT * Bangalore *

NC/QC/YPD/2021-22/NM-1-PCC4 Date: 22-09-2021

1. TESTING OF COARSE AND FINE AGGREGATES:

Sub: Testing of Coarse and Fine aggregates to be used for bed concrete.
{Project*: Improvements and Development and widening of road from National Highway to Railway Line via Nitte Meenakshi College Road till BBMP Limits.}
Ref.: Material testing/PMC/21-22,
Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: M/s SLP Infra Engineers Pvt Ltd, Prop: H.S Yashawanth Gowda.

1. COARSE AGGRGATES TABLE - SIEVE ANALYSIS:

IS Sieve Size, mm	Percentage passing	Requirements as per IS 383-1970 (Reaffirmed on 2007) % Passing	
	40 mm Sample	Single size	Graded
40mm	**100.00**	85-100	90 – 100
20mm	**67.15**	0 -20	30- 70
10mm	**28.30**	0 -5	10- 35
4.75mm	**4.10**	------	0- 5

2. FINE AGGREGATES TABLE - SIEVE ANALYSIS:

IS Sieve Size, mm	Percentage Passing	Specification as Per IS: 383-1970(Reaffirmed 2002) Percentage Passing			Remarks
		Zone-I	Zone-II	Zone -III	
04.75	**96.50**	90-100	90-100	90-100	The Sample Conforms to Grading **Zone-II**
02.36	**84.15**	60-95	75-100	85-100	
01.18	**70.65**	30-70	55-90	75-100	
600.mic	**49.25**	15-34	35-59	60-79	
300.mic	**25.10**	5-20	8-30	12-40	
150.mic	**8.05**	0-10	0-10	0-10	

The result of the materials tested meets the standards and hence can be used for the work.
Sample Collected Site : Nitte Meenakshi College Road Ch:648.00m to 678.00m

NEWZEN CONSULTANT Bangalore

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187

NC/QC/YPD/2021-22/NM-1-C5

Date: 28-09-2021

1. TEST REPORT ON CEMENT:

Sub: Testing of 53 Grade Cement Sample (IS 12269-1987).
{Project*: Improvements and Development and widening of road from National Highway to Railway Line via Nitte Meenakshi College Road till BBMP Limits.}
Ref.: Material testing/PMC/21-22,
Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: M/s SLP Infra Engineers Pvt Ltd, Prop: H.S Yashawanth Gowda.

PHYSICAL TESTS ON CEMENT

Grade * : 53,
Type * : O.P.C

TABLE 1.1:

SL No	Name of Test	Test Results	Requirements as per IS 8112-1989
1	Initial setting time	**164 min**	Shall not be less than 30 min
2	Final setting time	**280 min**	Shall not be more than 600 min
3	Fineness (by dry sieving on IS 90 micron sieve)	**2.14%**	Not to exceed 10.0%
4	Soundness test(by Le-Chatelier's method)	**2.07 mm**	Shall not be more than 10 mm
5	Compressive strength e) 3 days (average of three results)	**28.56 N/Sq mm**	Shall not be less than 27 N/Sqmm

The result of the materials tested meets the standards and hence can be used for the work.
Sample Collected Site : Nitte Meenakshi College Ch:768.00m to 798.00m

NEWZEN CONSULTANT Bangalore

NC/QC/YPD/2021-22/NM-1-PCC5 Date: 28-09-2021

1. TESTING OF COARSE AND FINE AGGREGATES:

Sub: Testing of Coarse and Fine aggregates to be used for bed concrete.
{Project*: Improvements and Development and widening of road from National Highway to Railway Line via Nitte Meenakshi College Road till BBMP Limits.}
Ref.: Material testing/PMC/21-22,
Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: M/s SLP Infra Engineers Pvt Ltd, Prop: H.S Yashawanth Gowda.

1. COARSE AGGRGATES TABLE - SIEVE ANALYSIS:

IS Sieve Size, mm	Percentage passing	Requirements as per IS 383-1970 (Reaffirmed on 2007) % Passing	
	40 mm Sample	Single size	Graded
40mm	100.00	85-100	90 – 100
20mm	62.75	0 -20	30- 70
10mm	30.45	0 -5	10- 35
4.75mm	3.25	------	0- 5

2. FINE AGGREGATES TABLE - SIEVE ANALYSIS:

IS Sieve Size, mm	Percentage Passing	Specification as Per IS: 383-1970(Reaffirmed 2002) Percentage Passing			Remarks
		Zone-I	Zone-II	Zone -III	
04.75	96.45	90-100	90-100	90-100	The Sample Conforms to Grading **Zone-II**
02.36	83.90	60-95	75-100	85-100	
01.18	76.15	30-70	55-90	75-100	
600.mic	47.25	15-34	35-59	60-79	
300.mic	24.65	5-20	8-30	12-40	
150.mic	8.10	0-10	0-10	0-10	

The result of the materials tested meets the standards and hence can be used for the work.
Sample Collected Site : Nitte Meenakshi College Ch:768.00m to 798.00m

NEWZEN CONSULTANT Bangalore

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YPD/2021-22/NM-1-C6 Date: 05-10-2021

1. TEST REPORT ON CEMENT:

Sub: Testing of 53 Grade Cement Sample (IS 12269-1987).
{Project*: Improvements and Development and widening of road from National Highway to Railway Line via Nitte Meenakshi College Road till BBMP Limits.}
Ref.: Material testing/PMC/21-22,
Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: M/s SLP Infra Engineers Pvt Ltd, Prop: H.S Yashawanth Gowda.

PHYSICAL TESTS ON CEMENT

Grade * : 53,
Type * : O.P.C

TABLE 1.1:

SL No	Name of Test	Test Results	Requirements as per IS 8112-1989
1	Initial setting time	**152 min**	Shall not be less than 30 min
2	Final setting time	**260 min**	Shall not be more than 600 min
3	Fineness (by dry sieving on IS 90 micron sieve)	**2.11%**	Not to exceed 10.0%
4	Soundness test(by Le-Chatelier's method)	**2.09 mm**	Shall not be more than 10 mm
5	Compressive strength f) 3 days (average of three results)	**28.65 N/Sq mm**	Shall not be less than 27 N/Sqmm

The result of the materials tested meets the standards and hence can be used for the work.
Sample Collected Site : Nitte Meenakshi College Ch:888.00m to 918.00m

NEWZEN CONSULTANT Bangalore

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187

NC/QC/YPD/2021-22/NM-1-PCC6

Date: 05-10-2021

1. TESTING OF COARSE AND FINE AGGREGATES:

Sub: Testing of Coarse and Fine aggregates to be used for bed concrete.
{Project*: Improvements and Development and widening of road from National Highway to Railway Line via Nitte Meenakshi College Road till BBMP Limits.}
Ref.: Material testing/PMC/21-22,
Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: M/s SLP Infra Engineers Pvt Ltd, Prop: H.S Yashawanth Gowda.

1. COARSE AGGRGATES TABLE - SIEVE ANALYSIS:

IS Sieve Size, mm	Percentage passing	Requirements as per IS 383-1970 (Reaffirmed on 2007) % Passing	
	40 mm Sample	Single size	Graded
40mm	**100.00**	85-100	90 – 100
20mm	**64.35**	0 -20	30- 70
10mm	**28.90**	0 -5	10- 35
4.75mm	**4.10**	------	0- 5

2. FINE AGGREGATES TABLE - SIEVE ANALYSIS:

IS Sieve Size, mm	Percentage Passing	Specification as Per IS: 383-1970(Reaffirmed 2002) Percentage Passing			Remarks
		Zone-I	Zone-II	Zone -III	
04.75	**94.70**	90-100	90-100	90-100	The Sample Conforms to Grading **Zone-II**
02.36	**82.55**	60-95	75-100	85-100	
01.18	**70.15**	30-70	55-90	75-100	
600.mic	**47.25**	15-34	35-59	60-79	
300.mic	**22.80**	5-20	8-30	12-40	
150.mic	**9.05**	0-10	0-10	0-10	

The result of the materials tested meets the standards and hence can be used for the work.
Sample Collected Site : Nitte Meenakshi College Ch:888.00m to 918.00m

NEWZEN CONSULTANT BANGALORE

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com